

**City of Newton**Ruthanne Fuller, Mayor









# **AGENDA**

- 1 SCHEDULE UPDATE
- **PROGRESS PHOTOS**
- **CONTACTS**











### **SCHEDULE UPDATE**

**June - July 2025 Exterior Envelope** 

**July 2025 Masonry** 

**Interior Rough-In** complete

**Drywall Complete September 2025** 

July – October 2025 **Interior Finishes** 

**Substantial Completion** Fall 2025









# **PHOTOGRAPHS**



Ductwork Installed in Gym



Cement Panel Installation at Roof Deck

> Conduit and Electrical Work at Gym Ceiling



Excavation for Electrical Main



# **PHOTOGRAPHS**



Masonry Complete on Gym North Elevation



Rough-in at Multi-Purpose Room Complete

Masonry Complete/Cement Panel Installation on South Gym



Fitness Room Painting Ongoing









## **PHOTOGRAPHS**



Storefront at Senior Services



Gypsum board Ceiling Installation on Second Floor



Roofing Trim Work Nearly Complete



Finish Painting Under Way on Second Floor







# **Q&A**

#### **Project Information**



- www.facebook.com/BuildingsNewtonMA/
- www.instagram.com/newtonmapbd/

#### **Further Information**

Tom Rooney, City of Newton Project Manager Tom Murphy, NV5 Project Director

trooney@newtonma.gov thomas.murphy@nv5.com







